ENGIE

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 29622

GAS safe REGISTER

574561

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
UOS ACCOMMODATION
10 ENDCLIFFE AVENUE
SHEFFIELD
S10 3EA

Contract Number UOS
Customer Name ENGIE
Site Address ENDCLIFFE VILLAGE
ENDCLIFFE VALE
SHEFFIELD
Postcode S10 3EL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES.	SERVICE	ENDCLIFFE VALE PLANT ROOM.	BOILER.	STOWING EQUIPLANE 6237	0063B53840	–	OF.
2	YES	SERVICE		BOILER	STOWING R307.	0207213008	–	OF.
3	/	/		/	/	/	/	/
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES.	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fail to the correct position (Yes/No)	YES.
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES.

Ventilation			
Low level free area cm² ~~or ventilation flow rate in lot m³/hr~~	Actual 4000	Required (Calculated)	3186
High level free area cm² ~~or ventilation flow rate in lot m³/hr~~	Actual 16 000	Required (Calculated)	1593.
All ventilation grills clear and unobstructed (Yes/No)	YES.	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations
/	/	/

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES.	Gas burner pressure (mbar) or heat input kW/h required	242	NA	289	NA.	Carbon Dioxide (CO_2) (%)	10.1	9.6	9.8	9.2
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA.	Excess Air (%)	18.0	23.9	20.7	28.3
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA.	Gas rating measured (kW/h / NA)	NA	NA	NA	NA.	CO/CO_2 Ratio	0.0001	0.0001	0.0002	0.0001
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES.	Air/gas ratio control setting (%/NA)	NA	NA	NA	NA	Gross Efficiency (%)	99.7	99.6	98.6	98.8
Burner lock out time (seconds)	142	142	140	140	Net flue gas temperature (gross less ambient) (°C)	86	39	68	60	CO flue dilution (ppm)	NA	NA	NA	NA.
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES.	Oxygen (O_2 %)	3.2	4.0	3.6	4.5	Standing pressure (mbar)	21.0	21.0	21.0	21.0
Heat net input rating data (kW)	242	NA	289	NA.	Carbon Monoxide (CO)(ppm)	7	6	15	12	Working pressure (mbar)	18.0	20.2	18.0	19.8
										Is appliance safe for use (Yes/No)	YES	YES	YES	YES.

Worksheet No (if used)	26506292
Checked by (office use)	
Entered on database	YES.

Declaration of gas safety I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	26/6/20
Signature	[redacted]

Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO
Test instrument	ANTON SPRINT V300
Test instrument serial number	V300JOE5390.

Customer, Yellow - Service Centre, Pink - Site, Green - Engineer